

Project Update

The Contractor will complete the water main installation along the east side of Stinson Blvd, south of The Unofficial, by the end of the week and continue the water main installation along the west side next week. All water main installation, with the exception of the water main to be directionally drilled under the railroad tracks, will be completed by the end of next week, **weather permitting**.

The Contractor will complete storm sewer installation next week, **weather permitting**, along with excavation and grading of the roadway (including installation of the draitile, sand and class 5) south of 40th Ave. Excavation and grading of the roadway will continue for the next few weeks in anticipation of installing concrete curb and gutter by mid to late June.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.