



2016 Street and Utility Improvement Project

Project Update

Due to delays caused by recent inclement weather, the contractor has revised their schedule as follows; however remains nearly a full month ahead of schedule.

All storm sewer facilities are anticipated to be installed by the end of this week. All properties along Stinson Blvd will be connected to the new water main (both Columbia Heights and St. Anthony Village) early next week. This will complete all utility work along Stinson Blvd between 37th Pl and Silver Ln allowing the contractor to focus their efforts on building the new road section between 37th Pl and Silver Ln. Concrete curb and gutter installation is planned to begin toward the end of next week and paving the first layer of asphalt along this segment prior to July 4th, **weather permitting.**

The Contractor has postponed boring the water main under the railroad tracks to the week of June 27th. This work will require the segment of Stinson Blvd from 37th Ave to 37th Pl to be closed to traffic until boring operations have been completed. Access to Stinson Blvd will be detoured to 37th Pl.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.