

Project Update

The Contractor has completed all sanitary sewer and water main replacement along the east side of the roadway between Silver Ln and 37th Pl this week. The Contractor has begun excavating and building the road section (including installation of the draitile, sand and class 5) between Stinson Blvd and 40th Ave and **will continue construction operations this Saturday (May 21st) within the working hours specified (9:00 am to 5 pm)**. The intersection of Stinson Blvd and Silver Ln is anticipated to be re-opened to traffic Monday, May 23rd. The Contractor will begin storm sewer installation south of 39th Ave and continue water main installation along the west side next week.

A construction informational meeting was held for property owners impacted by the construction activities along Stinson Blvd on Thursday, May 19th. Approximately 10 property owners were in attendance as well as the Mayor and several City Staff. The meeting provided property owners an opportunity to ask questions regarding road construction as well as questions particular to the street and utility reconstruction of Stinson Blvd.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.