



## 2016 Street and Utility Improvement Project

# Project Update

The Contractor has completed the installation of concrete sidewalk along the east side of Stinson Boulevard between 37<sup>th</sup> Avenue NE and Silver Lane. A temporary sidewalk has been placed at the four corners of the 39<sup>th</sup> Avenue NE/Stinson Blvd intersection until the traffic signal poles are relocated and new pedestrian warning upgrades are completed in the spring. The hydrant at the northeast corner of this intersection will also be moved away from street following relocation of the traffic signal utilities.

The Contractor anticipates placing topsoil along the new concrete sidewalk beginning the week of November 7 after the concrete has had time to cure.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.