

Project Update

As a result of the recent rain events, the Contractor has been unable to continue construction operations, resulting in a delay of the anticipated schedule. The Contractor will continue to build the new road section between 37th Pl and Silver Ln into next week.

The following is an anticipated schedule of upcoming construction activities:

September 12—September 16

- Finish roadway grading of Stinson Blvd between 37th Ave and 37th Pl.
- Installation of concrete curb and gutter along Stinson Blvd between 37th Ave and 37th Pl.

September 19—September 23

- Bituminous base course paving Stinson Blvd between 37th Ave and 37th Pl.
- Installation of pavement markings and lane striping along Stinson Blvd between 37th Ave and Silver Ln.
- Complete grading of topsoil and final turf establishment throughout the project area.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.