



## 2016 Street and Utility Improvement Project

# Project Update

The Contractor anticipates completing base course paving along Stinson Blvd between 37<sup>th</sup> Pl and Silver Ln Thursday, July 21<sup>st</sup>, weather permitting. The first lift of bituminous wear paving is anticipated to be completed early next week with bituminous driveway restoration, bituminous walk paving along the west side of the road and temporary mulch installation to follow.

Stinson Blvd will be re-opened to traffic following paving operations. Tentatively, the Contractor will re-commence construction operations Mid-August between 37<sup>th</sup> Ave and 37<sup>th</sup> Pl. with final turf restoration to be completed in early September.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.