

Project Update

The Contractor has completed the first lift of bituminous wear course paving this week and will continue to back fill behind the curb and complete final grading operations in preparation of the bituminous walk (along the west side of the roadway) this Saturday, July 30th, **weather permitting**. The Contractor anticipates paving the bituminous trail along with bituminous driveway restoration the first part of next week with temporary striping to be completed by the end of the week.

Stinson Blvd south of 37th Place will be closed between 37th Ave and 37th Place the week of August 8th to allow for tunneling new watermain beneath the railroad. Following the installation of the new watermain, the Contractor will recommence construction operations between 37th Ave and 37th Pl with final turf restoration and project clean up to be completed in early September.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.