

# Project Update

## Current Events

The Contractor will be on site Friday, September 29<sup>th</sup> to mill the bituminous pavement approaches towards the railroad tracks. Please be aware of the traffic control installation and be safe when traveling through the site.

## Future Events *(Weather Permitting)*

### **Week of October 2<sup>nd</sup>**

The Contractor will be rebuilding and rehabilitating the storm sewer manholes near the railroad tracks. Once all preparation work is complete, the paving sub-contractor will be onsite to pave the final lift of asphalt for the roadway.

### **Week of October 9<sup>th</sup>**

The Contractor will be placing pavement markings and lane striping throughout the entire project corridor.

## Tips

- Obey all temporary traffic control, cones, and barriers.
- Be aware of uneven surfaces as you travel the site.
- Please remind children to stay a safe distance away from construction operations and equipment.
- Be cautious, asphalt pavement is extremely hot when being placed.

If you have any questions or concerns, please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.