



## 2017 37<sup>th</sup> Avenue Sidewalk & Signal Project Construction Update #26

### Current Events

Concrete installation has been completed for the project.

This week the paving subcontractor completed the asphalt patching along Silver Lake Road.

The Contractor will be finishing grading and turf establishment operations this week.

Permanent traffic control has been removed from the roadway; however, the Contractor is using temporary traffic control measures to work at specific intersections. Please stay aware of these temporary closures and lane shifts.

The electrical subcontractor will be onsite Friday to begin pedestrian push button installation.

### Future Events

*Week of November 20<sup>th</sup> (Weather Permitting)*

**NOTE: The Contractor will not be working Thursday, November 23<sup>rd</sup> and Friday, November 24<sup>th</sup>.**

The electrical sub-contractor will be onsite to finish the installation of pedestrian push buttons.

### Tips of the Week

- Please stay aware for temporary traffic control operations including lane shifts and closures.
- Pedestrians: as you travel through the area, please allow the electrical subcontractor room to work to install push buttons.

### Project Contacts

*Onsite Project Rep: Ben Perkey (612) 360-1319*

*Project Manager: Justin Messner (612) 388-9652*

*City Engineer: Todd Hubmer (763) 287-7182*

*Director of Public Works: Jay Hartman (612) 782-3314*