



## **Memorandum**

**To:** *Mark Casey, City Manager  
Jay Hartman, Public Works Director*

**From:** *Erin Heydinger, WSB & Associates, Inc.*

**Date:** *May 24, 2017*

**Re:** *Weekly Update for Advanced Oxidation Water Treatment Plant  
WSB Project No. 2170-29*

---

Over the past week, the contractor insulated non-process piping in the AOP building and began preparing the process piping for painting. The new transducer in the ground storage reservoir has been installed. The contractor is beginning to grade the site and place black dirt, as weather allows. The UV units passed re-testing, as repairs have been made after the first test revealed one glass tube was broken on the end. By the end of the week, the new generator will have been load bank tested.