



Memorandum

To: *Mark Casey, City Manager
Jay Hartman, Public Works Director*

From: *Erin Heydinger, WSB & Associates, Inc.*

Date: *July 6, 2017*

Re: *Weekly Update for Advanced Oxidation Water Treatment Plant
WSB Project No. 2170-29*

Over the past week, the painters were onsite working on the interior of the AOP building; the painting is nearly complete. The flooring is being installed throughout the building to match the GAC plant. City staff have been undergoing numerous training sessions on the new equipment so they will be fully prepared when the plant starts up. The contractor is working on re-caulking, insulating, and painting the ground storage reservoir immediately adjacent to the AOP plant. The well driller has nearly finished re-sealing the old municipal wells that were located in the former booster station building.