



## 2020 Street and Utility Improvement Project Construction Update #23

### Current Events

The Contractor has continued with misc. project clean up this week, week of October 12<sup>th</sup> in preparation for final restoration.

### Future Events

Replacement trees are scheduled to be installed beginning Monday, October 19<sup>th</sup>, weather permitting. Trees and plantings have been finalized with the contractor for delivery and installation. Please avoid parking on the road to allow the contractor access to the boulevard area. **Some trees and plantings were not available this fall and will be installed in the spring of 2021. Residents who have selected trees and plantings not available for 2020 will be contacted.**

Final restoration along Silver Lake Terrace will be completed towards the end of next week, following tree installation. Final restoration will be in the form of seed. Seeding completed during colder temperatures is referred to as "dormant" seeding. The seed will remain "dormant" due to the cold soil conditions, but begin to germinate as soon as the soils start to warm in the spring. This avoids having to prepare the soil when it is still wet and cold in the spring and can result in a head start of several weeks in getting the lawn established.

### Driveway Replacement

If you are planning to replace your entire driveway and have not received an email, please contact **Katie Koscielak** as soon as possible to coordinate reimbursement to you contractor.

The City will reimburse homeowners only for the portion of driveway that was removed in order to complete the street and utility construction. Once the resident's Contractor has completed the driveway replacement, please submit the invoice from the Contractor to Katie Koscielak as soon as it is received. The City will only make payment directly to the resident's Contractor.

### Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials
- Access through the site may change throughout the day as construction progresses; your patience is appreciated

### Project Contacts

*Onsite Project Rep: Jake Grainger (612) 364-5319*

*Project Manager: Katie Koscielak (612) 282-3641*

*City Engineer: Justin Messner (612) 388-9652*

*Director of Public Works: Jay Hartman (612) 782-3314*