



2020 Street and Utility Improvement Project Construction Update #24

Current Events

The Contractor has completed the dormant seeding along Silver Lake Terrace this week, week of October 19th. However, due to unfavorable weather conditions, the Contractor was unable to begin tree installation this week.

Future Events

If weather conditions allow, the Contractor will begin tree installation in 2020. However, snow cover and frost conditions may push tree installation to the spring of 2021.

In addition, the Contractor will continue cleanup items throughout the project corridor into the spring of 2021.

Driveway Replacement

If you are planning to replace your entire driveway and have not received an email, please contact **Katie Koscielak** as soon as possible to coordinate reimbursement to your contractor.

The City will reimburse homeowners only for the portion of driveway that was removed in order to complete the street and utility construction. Once the resident's Contractor has completed the driveway replacement, please submit the invoice from the Contractor to Katie Koscielak as soon as it is received. The City will only make payment directly to the resident's Contractor.

Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials
- Access through the site may change throughout the day as construction progresses; your patience is appreciated

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314