



2022 Street and Utility Improvement Project Construction Update #6

Current Events

Street Reconstruction Project:

The Contractor has completed all underground utilities this week and has begun transitioning properties from the temporary water system to the newly installed main. The Contractor will continue to clean up materials and touch up the structures installed this week.

Once residents are reconnected to the mainline water, it is recommended to flush the new service line by running water for 10 minutes from a faucet that does not have an aerator screen installed on it (usually utility sink or bathtub). If you have a water softener, be sure to bypass the softener prior to flushing. Water may be discolored during the flushing period but will eventually clear up. If you bypassed a water softener, begin the “regeneration cycle” following flushing. If the water continues to be discolored after 10 minutes, contact Brian Chi, the onsite project representative, for assistance.

As a reminder, if you are a resident or property owner on Rankin Road between 31st Avenue and 33rd Avenue:

- Please plan to have vehicles out of your driveway and parked on an adjacent street not under construction by 7:00 AM each day.
- Please have garbage and recycle bins curbside by 6:00 AM each pickup day. The Contractor will relocate to a zone outside the construction site for pickup and return to your home by the end of the day.
- If you have any landscaping items that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system within the City right-of-way, please mark the location of the sprinkler heads before construction. This will allow the contractor to take precautionary measures to protect your irrigation system or identify where to replace the system if it cannot be avoided.

Maintenance and Resurfacing Project:

Residential Roadways: Crestview Drive, Armour Terrace, Bell Lane, and East Gate Road

The Contractor has completed milling all roads and will continue to replace manhole castings. Please be aware of disturbed roadways and equipment on site.

Alleys

The Contractor has completed the full alleyway mill and is scheduled to complete paving of the first lift of pavement this **Saturday, July 9th**, weather permitting.

Future Events

Street Reconstruction Project:

The Contractor will begin excavating and constructing (replacing material with sand and gravel) Rankin Road including installation of the draintile system (week of July 11th).

Please note: Rankin Road will be closed to thru traffic continuing through the construction season. Additionally, we encourage residents to park on nearby streets not under construction until the work along Rankin Road is complete. The Contractor will maintain access to residents before and after the construction working hours but access may be difficult through the site, especially after a rain event.



2022 Street and Utility Improvement Project Construction Update #6 *continued*

Future Events - continued

Maintenance and Resurfacing Project:

Residential Roadways: Crestview Drive, Armour Terrace, Bell Lane, and East Gate Road

The Contractor is tentatively scheduled to complete paving early next week, weather permitting.

Alleys

The Contractor is scheduled to complete remaining paving within the alleyways early next week, weather permitting.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Roadway Paving

Following paving of your roadway:

- Do not turn your wheels at a stop condition on a newly paved road to avoid leaving impressions in the pavement.
- As soon as the rollers have made a couple of passes on the fresh asphalt you may drive on it.

Driveway Replacement

Homeowners who are considering hiring their own contractor to replace their entire driveway will need to contact **Katie Koscielak as soon as possible** to coordinate/schedule the work and discuss the reimbursement amount.

Tips of the Week

- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.
- Do not remove the wooden stakes in the ground, they are required to help contractors install utilities.

Project Contacts

Onsite Project Rep: Brian Chi (612) 357-7146

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441