

## **Project Update**

The contractor has completed the replacement of the sanitary sewer along the west side between Silver Ln and 39<sup>th</sup> Ave this week and has completed the replacement of the sanitary forcemain (Columbia Heights) between the cottages and Silver Ln. The contractor's top priority continues to be utility installations at the intersection of Stinson Blvd and Silver Ln to open the intersection to traffic as soon as possible. Storm sewer at the intersection is anticipated to be installed next week with grading operations following immediately to open the intersection to traffic no later than May 16<sup>th</sup>, one week beyond the original completion date of May 9<sup>th</sup>. The contractor and construction inspector will continue to coordinate the closure with the school busses and emergency vehicles.

The contractor has also completed deficient concrete sidewalk replacement within Salo Park this week.

CenterPoint Energy has begun directionally drilling new steel gas main from the south side of 37<sup>th</sup> Ave to 37<sup>th</sup> Pl and is anticipated to complete all gas main replacements by next week.

The contractor will finish crushing operations by the end of next week along with the remaining roadway removals to the railroad tracks. The contractor will also complete sanitary sewer replacement along the west side between 39<sup>th</sup> Ave and 37<sup>th</sup> Pl, begin storm sewer installation between Silver Ln and 39<sup>th</sup> Ave, and continue water main installation along both sides of the roadway between Silver Ln and 37<sup>th</sup> Pl.

If you have any questions or concerns please don't hesitate to contact the project manager, Justin Messner, at (612)388-9652.