



2020 Street and Utility Improvement Project Construction Update #1

Current Events

The contract for the 2020 Street and Utility Improvement Project was awarded to R.L. Larson Excavating, Inc. on April 14, 2020.

Future Events

The 2020 Construction Season is about to begin!

The project Contractor is anticipated to begin work this week (week of May 18th) with tree removals throughout the entire project corridor and continue with traffic control and temporary water service installation along 32nd Avenue and Croft Drive.

The Contractor is anticipated to begin pavement removal and follow with sanitary sewer and watermain installation along 32nd Avenue and Croft Drive the week of May 25th, 2020 (after Memorial Day).

The Contractor has postponed construction along Silver Lake Terrace and is anticipated to begin following utility construction along 32nd Avenue and Croft Drive.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

A preconstruction meeting with the Contractor was held the week of April 16th to discuss the anticipated proposed schedule and project phasing. Notification has been mailed to residents regarding construction and the project schedule.

Tips of the Week

- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jay Hartman (612) 782-3314