



# 2020 Street and Utility Improvement Project

## Construction Update #19

### Current Events

**Silver Lake Terrace:** The Contractor has completed the concrete curb installation and most of the concrete driveway replacements this week, week of September 14<sup>th</sup>.

Driveway access to properties along Silver Lake Terrace will be closed until **Thursday, September 24<sup>th</sup>** to allow the concrete curb and driveways to cure. Please plan to park your vehicle(s) on Silver Lane during this curing time.

#### **If you are a resident or property owner along Silver Lake Terrace:**

- For your safety and protection, please avoid driving through the construction zone between 7:00 AM and 8:00 PM. This will allow the Contractor to complete work as safely and quickly as possible.
- We appreciate your patience through this time, please be aware that pipe laying operations and road grading will require many pieces of equipment and large excavations and the disturbed area will change throughout the day. Having your vehicle in a safe place by 7:00 AM each day is the best option to guarantee use of your vehicle that day. ***If you need vehicle access to your home or are expecting a delivery, please contact Jake Grainger, the onsite project representative, at (612) 364-5319 for assistance.***
- Please have garbage and recycle bins curbside by 7:00 PM the evening prior for residents along Silver Lake Terrace. The Contractor will relocate to a zone outside the construction site for pickup and return to your home by the end of the day.
- Temporary parking along Silver Lane is available for residents along Silver Lake Terrace for the duration of construction operations. Access to Silver Lake Terrace will be limited and residents should plan to park along Silver Lane until the roadway is paved.

### Future Events

**32<sup>nd</sup> Avenue and Croft Drive:** For properties owners who have not coordinated their replacement tree type and location with Jake, please do so as soon as possible as the contractor will be scheduling installations in the coming weeks.

**Silver Lake Terrace:** The Contractor has scheduled paving for Wednesday, September 23<sup>rd</sup>, weather permitting. Residents along Silver Lake Terrace should park their vehicles on Silver Lane until bituminous paving is complete. Residents will have access to Silver Lake Terrace shortly following paving operations; however, due to the driveway installation, residents will not have driveway access until Thursday, September 24<sup>th</sup>.

Contractor will begin boulevard restoration (including general project cleanup, installation of ill material behind curb, and topsoil installation) in preparation for turf establishment (in the form of seed) following paving. Please avoid parking on the road to allow the contractor access to the boulevard area.

### Silver Lane Detour

To provide **safe** temporary parking along Silver Lane for residents on Silver Lake Terrace during construction operations, Silver Lane has been closed. The detour route is shown on the next page. The detour is anticipated to continue to be in place until the end of September.

### Driveway Replacement

If you are planning to replace your entire driveway along Silver Lake Terrace and have not received an email, please contact **Katie Koscielak** as soon as possible to coordinate reimbursement to you contractor. Bituminous paving along Silver Lake Terrace is anticipated on September 23<sup>rd</sup>, weather permitting. Homeowners should plan to schedule their driveway replacement immediately, if possible.

The City will reimburse homeowners only for the portion of driveway that was removed in order to complete the street and utility construction. Once the resident's Contractor has completed the driveway replacement, please submit the invoice from the Contractor to Katie Koscielak as soon as it is received. The City will only make payment directly to the resident's Contractor.

### Tips of the Week

- Please do not park vehicles on streets under construction
- Slow down and watch for uneven surfaces
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials
- Access through the site may change throughout the day as construction progresses; your patience is appreciated

### Project Contacts

**Onsite Project Rep:** Jake Grainger (612) 364-5319

**Project Manager:** Katie Koscielak (612) 282-3641

**City Engineer:** Justin Messner (612) 388-9652

**Director of Public Works:** Jay Hartman (612) 782-3314

## 2020 Street and Utility Improvement Project Construction Update #19 - continued

### Silver Lane Detour Route

