



2020 Street and Utility Improvement Project Construction Update #27

Current Events

The Contractor has completed most of the concrete curb removal and replacement along Silver Lane and Silver Lake Terrace, with the exception of the entrance to Silver Lake Court. To allow access to residents, the Contractor has only replaced half the gutter in front of the entrance and will replace the remaining portion on Monday, May 10th, weather permitting.

Future Events

Silver Lane: The Contractor is anticipated to complete milling operations along Silver Lane mid-week the week of May 10th within paving of the roadway scheduled for the end of the week.

Silver Lake Terrace: Installation of new trees along Silver Lake Terrace has been delayed and is anticipated to be completed the week of May 10th. The tree locations have been identified with a stake. ***Please do not remove these stakes.*** If you have any concerns regarding the staked tree location at your property, please contact Jake at the number below.

The Contractor is also anticipated to complete remaining restoration along Silver Lake Terrace the week of May 10th with final paving of the roadway scheduled for the end of the week, weather permitting.

32nd Avenue/Croft Drive: The Contractor is anticipated to begin removal and replacement of cracked concrete panels and miscellaneous roadway repairs the week of May 10th.

Please be aware this schedule may change as a result of weather conditions or other activities beyond the Contractor's control.

Silver Lane Detour

To complete the improvements along Silver Lane safely, Silver Lane will continue to be closed to through traffic. Access will be available to residents who live along Silver Lane. The closure is anticipated to continue through the week of May 10th, weather permitting. The detour route is shown on the next page.

Tips of the Week

- If you have a lawn irrigation system that was repaired during the street reconstruction project, please take a moment to test your system is working properly. Please notify Jake Grainger if additional repairs are necessary.
- Please don't hesitate to water your lawn if it is a hot day and you notice the seedbed is dry. Any additional watering you can provide will only result in a healthier thicker lawn.

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Public Works Superintendent: Jeremy Gumke (612) 782-3441

[illegible]