



2021 Street and Utility Improvement Project Construction Update #2

Current Events

The contractor has completed removing trees along Skycroft Drive and Croft Drive.

In addition, the Contractor has begun installation of the temporary water system along Skycroft Drive in preparation of providing temporary service to residents during construction. Door hangers will be delivered on Friday, June 11th in preparation for transitioning residents to the temporary water system.

If you are a resident or property owner along Skycroft Drive:

- Please plan to have vehicles out of your driveway and parked on an adjacent street not under construction by 7:00 AM each day.
- Please have garbage and recycle bins curbside by 7:00 AM each pickup day. The Contractor will relocate to a zone outside the construction site for pickup and return to your home by the end of the day.
- If you have any landscaping items that you would like to save and reinstall yourself after construction, please remove these items from the City right-of-way. If you are unsure whether your landscaping items will be impacted by construction, please contact the on-site inspector to schedule a meeting at your residence.
- If you have a lawn irrigation system within the City right-of-way, please mark the location of the sprinkler heads before construction. This will allow the contractor to take precautionary measures to protect your irrigation system or identify where to replace the system if it cannot be avoided.

Future Events

Street Reconstruction Project:

The Contractor is anticipated to begin transitioning residents along Skycroft Drive to the temporary water system on Monday, June 14th. The Contractor will coordinate directly with residents prior to transitioning from the existing water to the temporary water main. Information will be provided to individual property owners as they are transitioned to the temporary water service to bypass their any filter systems of water softeners while they are on the temporary service.

In addition, the Contractor will begin pavement removal and follow with sanitary sewer and watermain installation along Skycroft Drive the week of May 14th.

Maintenance and Resurfacing Project:

The Contractor is anticipated to begin removal of deficient concrete curb the week of June 14th and follow with curb replacement towards the end of the week along 29th Avenue, St. Anthony Boulevard, Croft Drive, and 31st Avenue. The Contractor is anticipated to begin curb removals along Croft Drive and 31st Avenue and continue to 29th Avenue and St. Anthony Boulevard.

The above schedule is tentative and is subject to change due to weather or scheduling conflicts.

Tips of the Week

- Please observe posted detour and warning signs.
- Please do not park vehicles on streets under construction.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441