



2021 Street and Utility Improvement Project Construction Update #17

Current Events

Street Reconstruction Project:

The 2022 construction season is underway! The Contractor is anticipated to return to the project the week of June 6th.

The items to be completed the week of June 6th:

- Removal and replacement of cracked concrete curb and driveway panels
- Tree replacements
- Settlement areas and areas where turf has not been fully established will be re-graded and/or re-seeded.

If the weather allows, the final lift of asphalt pavement will be placed the following week (**week of June 13th**). The roads will be reduced to one lane during paving operations. Traffic will be allowed to travel on the new surface within a few hours after the pavement has been placed.

Please be aware this schedule may change as a result of weather conditions or other activities beyond the Contractor's control.

Caring for Your Newly Seeded Lawn

Please refrain from mowing your lawn shorter than 3.5-inches for at least one year following seed placement and continue to water your lawn at least 2-inches of water a week, especially during the months of June, July, and August.

Tips of the Week

- If you have a lawn irrigation system that was repaired during the street reconstruction project, please take a moment to test your system is working properly. Please notify Jake Grainger if additional repairs are necessary.
- Please don't hesitate to water your lawn if it is a hot day and you notice the seedbed is dry. Any additional watering you can provide will only result in a healthier thicker lawn.

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441